

# KIRTON CONCRETE SERVICES LTD

## INDEPENDENT TESTING LABORATORY

MANOR HOUSE, STATION ROAD, HIBALDSTOW, BRIGG. DN20 9EB

TEL: 01652 656931 EMAIL: [KIRTONLAB@AOL.COM](mailto:KIRTONLAB@AOL.COM)



1175

### TEST RESULTS

Client :- TITAN CEMENT LTD. HULL  
Report reference :- TITAN  
Weekly reference :- Week 42 /2017  
Sample :- ORDINARY PORTLAND CEMENT  
Sand :- FRENCH  
Date received :- 17-Oct-17  
Date of tests :- 17-Oct-17 to 14-Nov-17

### Results

FINENESS 4430 cm<sup>2</sup>/g (BSEN 196-6:2010)  
STANDARD CONSISTANCE 29.5 % (BSEN 196-3:2016)  
INITIAL SETTING TIME 168 mins (BSEN 196-3:2016)

### COMPRESSIVE STRENGTH:- mortar prisms (BSEN 196-1:2016)

AT 2 DAYS 31.9 Mpa ( Mean of 6 results, none discarded)  
AT 7 DAYS 47.7 Mpa ( Mean of 6 results, none discarded)  
AT 28 DAYS 68.0 Mpa ( Mean of 6 results, none discarded)

### CHEMICAL COMPOSITION:- by mass, as received

Chloride 0.02 % (BSEN 196-2:2013)  
Average Chloride 0.02 Last 25 results  
Na O 0.12 % (BSEN 196-2:2013)  
K O 0.54 % (BSEN 196-2:2013)  
Na O (equiv ) 0.48 % (BSEN 196-2:2013)  
Na O Average Alkali's 0.46 Last 25 results

End of Report

THE ABOVE RESULTS COMPLY WITH THE REQUIREMENTS OF  
BS EN 197-1:2011 FOR CEM 1 52.5N

Signed.....

Page 1 of 1

J.M. Burton

Quality Manager

S. Burton ✓

Technical Manager