KIRTON CONCRETE SERVICES LTD

Manor House, Station Road Hibaldstow DN20 9EB

T: 01652 656931 E: office@kirtonlab.co.uk





1175

www.kirtonlab.co.uk

An independent testing laboratory specialising in the testing of cementitious materials

PREPARED FOR TITAN CEMENT Ltd. HULL								
REPORT REFERENCE	TITAN							
WEEKLY REFERENCE	25 2025							
SAMPLE	CEM I 52.5N							
SAND	FRENCH							
DATE OF RECEIPT OF SAMPLE	25-Jun-25							
DATE OF TESTS	25-Jun-25 to 23-Jul-25							
DATE OF REPORT	23-Jul-25							

ALL RESULTS ARE BASED ON SAMPLE RECEIVED FROM THE CLIENT: TESTED AS RECEIVED.							
FINENESS	3990 cm2/g (BSEN 196-6:2010)						
STANDARD CONSISTENCE	29.5 % (BSEN 196-3:2016)						
INITIAL SETTING TIME	190 mins (BSEN 196-3:2016)						

	COMPRESSIVE STRENGTH: MORTAR PRISMS		(BSEN 196-1:2016)	
AT 2 DAYS		30.9	MPa	(Mean of 6 results, none discarded)
AT 7 DAYS		46.1	MPa	(Mean of 6 results, none discarded)
AT 28 DAYS		59.8	MPa	(Mean of 6 results, none discarded)

CHEMICAL COMPOSITION:- by mass, as received							
CHLORIDE	0.04	%	(BSEN 196-2:2013)				
AVERAGE CHLORIDE	0.05	Last 25 Results					
Na2O	0.27	%	(BSEN 196-2:2013)				
K2O	0.49	%	(BSEN 196-2:2013)				
Na2O (equiv)	0.59	%	(BSEN 196-2:2013)				
Na2O Average Alkali's	0.59 Last 25 Results						

END OF REPORT

SIGNED: S.Burton A.M.I.C.

S.Burton A.M.I.C.T
Technical Manager

J.M. Burton
Quality Manager