SERVICES LTD

Manor House, Station Road Hibaldstow DN20 9EB

T: 01652 656931 E: office@kirtonlab.co.uk





1175

www.kirtonlab.co.uk

An independent testing laboratory specialising in the testing of cementitious materials

PREPARED FOR TITAN CEMENT Ltd. HULL							
REPORT REFERENCE	TITAN						
WEEKLY REFERENCE	14	2025					
SAMPLE	CEM I 52.5N						
SAND	FRENCH						
DATE OF RECEIPT OF SAMPLE	8-Apr-25						
DATE OF TESTS	8-Apr-25	to	6-May-25				
DATE OF REPORT	6-May-25						

ALL RESULTS ARE BASED ON SAMPLE RECEIVED FROM THE CLIENT: TESTED AS RECEIVED.						
FINENESS	4960 cm2/g (BSEN 196-6:2010)					
STANDARD CONSISTENCE	29.5 % (BSEN 196-3:2016)					
INITIAL SETTING TIME	195 mins (BSEN 196-3:2016)					

	COMPRESSIVE STRENGTH: MORTAR PRISMS		(BSEN 196-1:2016)	
AT 2 DAYS		36.3	MPa	(Mean of 6 results, none discarded)
AT 7 DAYS		50.7	MPa	(Mean of 6 results, none discarded)
AT 28 DAYS		60.7	MPa	(Mean of 6 results, none discarded)

CHEMICAL COMPOSITION: - by mass, as received						
CHLORIDE	0.06	%	(BSEN 196-2:2013)			
AVERAGE CHLORIDE	0.05	Last 25 Results				
Na2O	0.28	%	(BSEN 196-2:2013)			
K2O	0.54	%	(BSEN 196-2:2013)			
Na2O (equiv)	0.64	%	(BSEN 196-2:2013)			
Na2O Average Alkali's	0.58 Last 25 Results					

END OF REPORT

SIGNED:......
Certificate signed by: / S.Burton A.M.I.C.

S.Burton A.M.I.C.T
Technical Manager

J.M. BurtonQuality Manager